



# Villasis Water District

(075) 632-1093 / (075) 632-1080 / 09178615250 / 09255140915  
 www.villasiswaterdistrict.gov.ph \* villasis\_wd@yahoo.com  
 CCC # 95 \* Poblacion Zone I, Villasis, Pangasinan, 2427

## Consolidated Quarterly Report on Government Projects/ Programs/ Activities For the period JANUARY 01 TO DECEMBER 31, 2018

Agency/ Address	Projects/ Programs/ Activities Name	Location	Total Cost	Date Started	No. of Extensions	Target Completion date	Project Status		Remarks
							% of Completion	Total Cost Incurred to Date	
Villasis Water District/ Villasis, Pangasinan	Purchase of one (1) unit of Nissan Passenger Van NV350 Urvan 12 STR MT 2018.	Brgy. Puelay, Villasis, Pangasinan	1,521,358.00	N/A	N/A	N/A	100%	1,521,358.00	DELIVERED
Villasis Water District/ Villasis, Pangasinan	Construction of Canopy at Pump Station III		180,000.00	May 11, 2018	N/A	June 25, 2018	100%	180,000.00	Completed
Villasis Water District/ Villasis, Pangasinan	Drilling of Exploratory Deep Well, Design and Build, Electro-Mechanical Equipment and Power Supply, Construction of Pump House and Fence and Pipelaying of 100mm and 50mm uPVC Pipes at Bacag West-Tombod (Pump Station V).	Bacag West-Tombod (Pump Station V).	7,680,000.00	April 02, 2018	N/A	September 29, 2018	100.00%	7,680,000.00	Completed
Villasis Water District/ Villasis, Pangasinan	Expansion Project of 75mm UPVC pipelines in Lipay to Puelay West and 50mm UPVC pipelines in Puelay to Sitio Iraq.	Lipay- Puelay , Villasis, Pangasinan	496,000.00	August 3, 2018	N/A	October 3, 2018	100%	496,000.00	Completed
Villasis Water District/ Villasis, Pangasinan	Expansion Project at Libtong II, Caramutan, Villasis, Pangasinan	Caramutan, Villasis, Pangasinan	798,285.60	May 25, 2018	N/A	July 28, 2018	100%	798,285.60	Completed
Villasis Water District/ Villasis, Pangasinan	Drilling of One (1) Exploratory Well, Installation of Electro-Mechanical Equipment and Power Supply, Construction of Pump House and Fence and Pipelaying of 150mm uPVC Pipelines	Poblacion Zone 1 (Pump Station VI)	5,571,693.73	December 10, 2018	N/A	May 9, 2019	15.00%	835,754.06	Partially Completed